





[illegible]

ed 02/29/2008 Page 5 of 9

The Gantt chart displays the construction schedule for a project from 2002 to 2004. The timeline is marked by months. A vertical blue line indicates the current date as 02/29/2008. The chart shows various construction tasks with their durations and completion status. Tasks are color-coded: green for ongoing or recently completed work, red for work that is delayed or not yet started, and yellow for work that is completed. The tasks are listed on the left, and their corresponding bars are shown on the right. The chart also includes a legend for the colors and a list of tasks.

Task	Start Date	End Date	Status
Erect Steel & Metal Deck	2003-01-01	2003-01-15	Completed
Exterior Metal Stud & Sheath	2003-01-15	2003-02-01	Completed
Mechanical Rough	2003-07-01	2003-07-15	Completed
Set Masonry Door Frames	2003-01-15	2003-02-01	Completed
Set Roof Drains & Curbs	2003-01-15	2003-02-01	Completed
Slab on Metal Deck	2003-01-15	2003-02-01	Completed
Interior Metal Studs	2003-01-15	2003-02-01	Completed
Exterior CMU Backup	2003-07-01	2003-07-15	Completed
Exterior Brick Veneer	2003-01-15	2003-02-01	Completed
Interior CMU Partitions	2003-01-15	2003-02-01	Completed
Sprinkler Rough 1st Floor	2003-01-15	2003-02-01	Completed
Install Curtainwall/Windows	2003-01-15	2003-02-01	Completed
Roofing/Flashing & Sheetmetal	2003-01-15	2003-02-01	Completed
Sprinkler Stand Pipe	2003-01-15	2003-02-01	Completed
Fire Pump Building	2003-01-15	2003-02-01	Completed
Carpentry & General Work	2003-01-15	2003-07-15	Completed
Interior Metal Studs & Drywall	2003-01-15	2003-07-15	Completed
Finishes	2003-01-15	2003-07-15	Completed
Substantial Completion	2003-01-15	2003-07-15	Completed
Final Punchlist & Move In	2003-01-15	2003-07-15	Completed